

From: [Ted Brennen](#)
To: PaulS@hudsoncc.com; estimating@ghpastorbids.com; estimating@acme-enterprises.com
Subject: Greencastle clarifications
Date: Tuesday, April 17, 2018 2:50:21 PM

1. Sidewalks 4 inch
2. Drive thru concrete is 6 inch with wire.
3. Dumpster approach 8. Inch with wire.
4. Dumpster slab 6 inch with wire.
5. Asphalt use 8- 2.5- 1.5

If any questions, please call

Ted

Sent from my Verizon ASUS tablet