



- DEMOLITION NOTES:
- 1 REMOVE EXISTING WALL
 - 2 REMOVE EXISTING GLAZING AND FRAME
 - 3 SAW-CUT CONCRETE FLOOR AND REMOVE
 - 4 REMOVE EXISTING DRIVE-THRU WINDOW AND FRAME
 - 5 REMOVE EXISTING DOOR, FRAME AND TRIM
 - 6 REMOVE EXISTING PLUMBING FIXTURES
 - 7 REMOVE EXISTING COUNTERTOP AND LOW HEIGHT WALL
 - 8 REMOVE EXISTING OFFICE EQUIPMENT
 - 9 REMOVE EXISTING EXTERIOR FACE BRICK DOWN TO SHEATHING
 - 10 REMOVE EXISTING WOOD TRIM BETWEEN WINDOW FRAMES
 - 11 REMOVE EXISTING WOOD TRIM AT CORNER
 - 12 REMOVE EXISTING MANSARD & SOFFIT AT ALL SIDES (SEE D201)
 - 13 KITCHEN EQUIPMENT TO BE REMOVED, RELOCATED AND RECONNECTED - SEE KITCHEN EQUIPMENT SHEETS FOR LOCATION OF RELOCATED ITEMS. ALL ITEMS THAT WILL NOT BE RELOCATED ARE TO BE TURNED OVER TO OWNER.
 - 14 REMOVE TOILET PARTITIONS.
 - 15 REMOVE QUARRY TILE FLOORING AND BASE
 - 16 REMOVE WAINSCOTING AND WOOD TRIM
 - 17 REMOVE WALL COVERING
 - 18 REMOVE STAINLESS STEEL WALL STORAGE CABINET
 - 19 REMOVED FIXED SEATING, TABLES, BOOTHS AND LOW-HIGH PARTITION WALLS COMPLETELY
 - 20 REMOVE CERAMIC WALL TILE
 - 21 REMOVE PLASTIC LAMINATE WINDOW SILL
 - 22 REMOVE LAY-IN ACOUSTIC TILE CEILING AND GRID

GENERAL NOTES:
 1. REFERENCE D201 FOR EXTERIOR DEMOLITION ELEVATIONS
 2. REFERENCE MECHANICAL AND ELECTRICAL DRAWINGS FOR ADDITIONAL DEMOLITION ITEMS AND NOTES.
 3. INTERIOR FACE BRICK TO REMAIN, U.N.O.

DESIGNED BY: STEVE LACLUYSE	
REVIEWED BY:	
DRAWN BY: MATT SCHUSTER	
DATE:	MAY 2, 2011
JOB NUMBER:	2010-5068
SCALE:	AS SHOWN
X-1710-D101	

 WIGHTMANPETRIE SURVEYING ENGINEERING ENVIRONMENTAL LANDSCAPE ARCHITECTURE 412 South Lafayette Blvd. South Bend, IN 46601 p: 574.232.4388 f: 574.232.4333	
Burger King Restaurant Kentwood, Michigan BRAVOKILO, INC. 4720 Edison Lakes Parkway Mishawaka, Indiana	DEMOLITION PLAN

1 DEMOLITION PLAN
 SCALE: 1/4"=1'-0"

H:\2010 Projects\2010-5068\Bravo\1710-D101-DEMOLITION PLAN.dwg, 12/5/2011 11:33:36 AM